

**Palo Corona Slide Repair
Project Schedule**

	From	To	Duration (calendar days)	Duration (business days)
Bid Documents Complete		5/30/18		
Board Report Due		6/4/18		
Board Approval to Advertize		6/13/18		
Bid Period	6/15/18	6/29/18		10
Pre-Bid Conference (non-mandatory)		6/20/18		
Bidder Inquiries Due		6/22/18		
Issue Bid Addendum, if req'd		6/25/18		
Bid Opening		6/29/18		
Board Report Due		7/2/18		
Board Approval of Contract		7/11/18		
Contracting	7/12/18	7/26/18		11
Issue Notice to Proceed		7/27/18		
Construction	7/27/18	8/26/18	30	
Final Invoice Due		9/15/18		
FUNDING DEADLINE (April 2017 + 18 months)		10/1/18		

Board dates:

June 13 – Board Meeting, Reports Due June 4

July 11 – Board Meeting, Reports Due July 2

August 8 - Board Meeting, Reports Due July 30