

## **REQUEST FOR INFORMATION – 4/22/2019**

1. **Question:** What type of redwood header board is required?  
**Answer:** Project specification says, 'Merchantable Heart', which is one grade below Construction Heart.
2. **Question:** What type of stakes, is steel ok?  
**Answer:** Steel is ok, but should be 24" deep, min. Need to have stakes at all ends of header, and 5' OC from there.
3. **Question:** Do they need to just rip the field and fill with moisture and recompact or something else?  
**Answer:** Rip and moisture condition per 3.04 of the Earthwork spec.
4. **Question:** Where is the Base Rock coming from?  
**Answer:** Materials are being donated by the Friends of Cachagua Children's Center
5. **Question:** What is the binder material?  
**Answer:** See attached.
6. **Question:** Does the field have to be drum rolled?  
**Answer:** Yes, per MFR recommendations, and with no vibration.
7. **Question:** What are the working hours?  
**Answer:** Sunup to Sundown, same as park hours of operation.
8. **Question:** What are the inspection requirements?  
**Answer:** A final inspection is required by the County.
9. **Question:** Who is responsible for the compaction testing?  
**Answer:** BFS will coordinate compaction testing with the Contractor.
10. **Question:** Are there any utilities?  
**Answer:** The District is not aware of any utilities, however, it is the responsibility of the contractor to notify utilities prior to work.
11. **Question:** How is the dirt level supposed to be rolled out to the header boards?  
**Answer:** To 1" below per detail #1, L-2.1.

12. **Question**: How much header board is there?

**Answer**: Approximately 725 LF.

13. **Question**: What is the engineer's estimate?

**Answer**: \$133,486 on the high end.

14. **Question**: Does the large tree need to be protected?

**Answer**: Yes.

15. **Question**: Should manufacture's best practice be used on the stabilizer or something else?

**Answer**: Follow MFR instructions, or project specifications.

16. **Question**: Does the contractor have to mix the DG Stabilizer on site or will it arrive pre-mixed?

**Answer**: The DG Stabilizer will be pre-mixed.